

| Activity ID | Activity Description | Orig Dur | Rem Dur | Early Start | Early Finish | 2005 | | | | | | | | | | | | 2006 | |
|--|------------------------------------|----------|---------|-------------|--------------|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|--|--|------|--|
| | | | | | | APR | MAY | JUN | JUL | AUG | SEP | OCT | NOV | DEC | JAN | | | | |
| Approvals Required for Permitting | | | | | | | | | | | | | | | | | | | |
| 470 | Submit for Grading & Structural | 1 | 0 | 09DEC04A | 25MAR05A | | | | | | | | | | | | | | |
| 480 | Complete Architectural Design | 35 | 0 | 14JAN05A | 18MAR05A | | | | | | | | | | | | | | |
| 490 | Complete Geo Therm Design | 35 | 0 | 14JAN05A | 18MAR05A | | | | | | | | | | | | | | |
| 500 | Complete Plumbing Design | 35 | 0 | 14JAN05A | 18MAR05A | | | | | | | | | | | | | | |
| 510 | Complete Electrical Design | 35 | 0 | 14JAN05A | 21MAR05A | | | | | | | | | | | | | | |
| 520 | Complete Irrigation & | 35 | 5 | 10FEB05A | 10MAY05 | | | | | | | | | | | | | | |
| 540 | Building Permit Approval | 30 | 2 | 21MAR05A | 05MAY05 | | | | | | | | | | | | | | |
| 530 | Submit For Balance of Building | 0 | 0 | 21MAR05A | | | | | | | | | | | | | | | |
| 620 | Grading/Foundation & Struct. | 45 | 0 | | 18MAR05A | | | | | | | | | | | | | | |
| Energy Grant Activities | | | | | | | | | | | | | | | | | | | |
| 570 | Coordinate Electrical | 25 | 0 | 07MAR05A | 04MAY05A | | | | | | | | | | | | | | |
| 590 | Coordinate Wind Generation | 25 | 15 | 07APR05A | 24MAY05 | | | | | | | | | | | | | | |
| 600 | Coordinate Photo Cells | 25 | 15 | 07APR05A | 24MAY05 | | | | | | | | | | | | | | |
| 610 | Coordinate Geo Therm System | 25 | 9 | 11APR05A | 16MAY05 | | | | | | | | | | | | | | |
| Site Development including Off Site | | | | | | | | | | | | | | | | | | | |
| 10 | Clear & Grub Site | 2 | 0 | 11APR05A | 12APR05A | | | | | | | | | | | | | | |
| 20 | Build Pad | 4 | 0 | 13APR05A | 20APR05A | | | | | | | | | | | | | | |
| 380 | Excavate Geo Therm Field & | 45 | 45 | 16MAY05* | 15JUL05 | | | | | | | | | | | | | | |
| 400 | Install Geo Them Loop System | 45 | 45 | 23MAY05 | 22JUL05 | | | | | | | | | | | | | | |
| 410 | Backfill Geo Therm Field | 45 | 45 | 30MAY05 | 29JUL05 | | | | | | | | | | | | | | |
| 420 | Site Lighting & Electrical Service | 10 | 10 | 01AUG05 | 12AUG05 | | | | | | | | | | | | | | |
| 390 | Site Utilities | 20 | 20 | 01AUG05 | 26AUG05 | | | | | | | | | | | | | | |
| 430 | Concrete Curb & Gutter | 10 | 10 | 15AUG05 | 26AUG05 | | | | | | | | | | | | | | |
| 440 | Asphalt Paving | 15 | 15 | 29AUG05 | 16SEP05 | | | | | | | | | | | | | | |
| 450 | Irrigation & Landscaping | 20 | 20 | 05SEP05 | 30SEP05 | | | | | | | | | | | | | | |
| Construction Activities | | | | | | | | | | | | | | | | | | | |
| 630 | Bid Release Structural Steel | 10 | 0 | 25JAN05A | 21FEB05A | | | | | | | | | | | | | | |
| 40 | Procure Structural Steel | 60 | 20 | 23FEB05A | 31MAY05 | | | | | | | | | | | | | | |
| 30 | Excavate Footings | 2 | 0 | 21APR05A | 02MAY05A | | | | | | | | | | | | | | |
| 50 | Pour Footings/Foudation Walls | 15 | 15 | 26APR05A | 24MAY05 | | | | | | | | | | | | | | |
| 60 | Rough In Underslab Plumbing | 15 | 15 | 18MAY05 | 07JUN05 | | | | | | | | | | | | | | |
| 70 | Rough In Underslab Electrical | 15 | 15 | 25MAY05 | 14JUN05 | | | | | | | | | | | | | | |
| 90 | Pour Slab on Grade | 10 | 10 | 09JUN05 | 22JUN05 | | | | | | | | | | | | | | |
| 100 | Erect Structural Steel / Metal | 15 | 15 | 23JUN05 | 13JUL05 | | | | | | | | | | | | | | |
| 110 | Install SIPS Panels | 15 | 15 | 04JUL05 | 22JUL05 | | | | | | | | | | | | | | |
| 200 | Interior Metal Stud Framing | 30 | 30 | 14JUL05 | 24AUG05 | | | | | | | | | | | | | | |
| 240 | Install H.M. Door & Window | 20 | 20 | 14JUL05 | 10AUG05 | | | | | | | | | | | | | | |
| 120 | Misc. Metal Stud Framing | 10 | 10 | 18JUL05 | 29JUL05 | | | | | | | | | | | | | | |
| 130 | Install Roofing | 10 | 10 | 25JUL05 | 05AUG05 | | | | | | | | | | | | | | |

| | | | |
|-------------|---------------|--|-------------------|
| Start Date | 17JAN05 | | Early Bar |
| Finish Date | 30DEC05 | | Critical Activity |
| Data Date | 04MAY05 | | Progress Bar |
| Run Date | 04MAY05 20:49 | | Critical Activity |

0504

Taylor Kohrs

Laramie County Community College

Classic Schedule Layout

Sheet 1 of 2

TAYLOR KOHR'S
A TAYLOR Construction Group Company

This schedule reflects current planning. Taylor Kohrs LLC reserves the right to make ongoing, but reasonable adjustments thereby rearranging start dates, sequences, durations, completion dates, etc.



